BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to road at KHB colony near Railway track near AB Shivakumar house road in Kempegowda ward no -01.
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	Sri Tulasiram Reddy
4	Time Stipulated for Completion of work	
5	Date of Commencement	
6	Date of Completion:	
7	Measurment Recorded	
	M.B No	3693
	Page No	369212 to 369217.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	A.G Chandrashekar
	2) Asst. Engineer	Mallinath. M.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	₹ 1639148-00	—	Rs. 1-00.	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner